NO: MCTPL/BBMP/EE/BTY/PMC/P-3877/2022-23/QR

Date: 03-June-2023

To,
The Executive Engineer,
Byatarayanapura Division
No. 2152/20, Defence Colony,
Sahakara Nagara Bangalore

From,
M/s. Mecadez Core Technologies Pvt Ltd,
#80, Aniketana, 14th 'B' Main,
West of Chord Road, 2nd Stage,
2nd Phase, Mahalakshmipuram
Bengaluru-560086

PMC CERTIFICATE

Sub: Certifying the 8th & Part Bill for the work of **"PACKAGE NO. 06 (CONSISTS OF 14 WORKS)".**

With respect to above the subject, this is bring to your kind information that we have scrutinized the 8th & Part Bill submitted by **'M/s SMLP Asphalts Prop.Sri B B Umesh'**, Contractor towards the above work and arrived at an amount of **Rs 73,78,229.00** (Rupees Seventy Three Lakhs Seventy Eight Thousand Two Hundred Twenty nine Only). The work has been completed satisfactorily.

Thanking you

Yours Faithfully

For Mecadez Core Technologies Pvt Ltd.

Authorized Signature

SI No	Description of Item	Unit	Claimed in this bill	
			Quantity	Amount(Rs)
4	Earth work excavation by manual means for drains,canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such simillar works in all kinds of soils ,	Cum	901.60	193655.0
8	Providing and laying in position plain cement concrete Mix 1:3:6 (M10) for levelling course for all works in foundation. Using 40 mm nominal size graded crushed coarse aggregates	Cum	123.80	794010.00
9	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel	Cum	235.68	1705454.00
10	Supplying, Fitting and Placing TMT Fe550 bar Reinforcement in sub-structure complete as per Drawing and Technical and as per the Direction of engineer incharge of work	Tonne	15.02	1598670.00
13	Providing and Fixing pre cast covering Slab 100mm thick made out of CC , Jelly 20mm Down Size with steel reinforcement including form work, curing, including cost of all	Sqm	260.19	565963.00
14	Providing and Fixing pre cast covering Slab 230mm thick made out of CC , Jelly 20mm Down Size with steel reinforcement	Sqm	20.16	106603.00
16	Earth work in surface excavation by mechanical means for lowering & leveling the ground for all works other than foundation in	Cum	219.64	16486.00
19	Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material	Cum	219.64	607204.00
20	Providing and applying primer coat with SS1 grade Bitumen Emulsion on prepared surface of granular base including cleaning of road surface and spraying primer at the rate of 0.90	Sqm	954.95	46315.00
21	Providing and laying Dense Graded Bituminous Macadam with 40/60 TPH capacity HMP using crushed aggregates of specified grading, premixed with bituminous	Cum	47.75	503931.00

22	Providing and applying tack coat with RS1 Bituminous Emulsion using emulsion pressure distributor at the rate of 0.25 kg/m2 on the prepared bituminous surface cleaned	Sqm	1744.51	28209.00
23	Providing and laying Bituminous Concrete with 40/60 TPH capacity hot mix plant using crushed aggregates of specified grading, premixed with bituminous binder VG-30, @	Cum	69.73	854484.00
24	Road Marking with Hot Applied Thermoplastic Compound with Reflectorising Glass Beads on Bituminous Surface Providing and laying of hot applied thermoplastic compound 2.5 mm	Sqm	82.28	45417.00
30	Loading and Unloading of Stone Boulder/Stone aggregates/ Sand/Kankar/Moorum. (Tipper 5.5 m3)	Cum	1121.24	152780.00
31	Cost of Haulage Excluding Loading and Unloading Taking output 10 t load and lead 10 km = 100 t.km	t.Km	1435.09	159105.00
Total Amount				**7378229.00**

Thanking you

Yours Faithfully

For Mecadez Core Technologies Pvt Ltd

Authorized Signature